

TECHNICAL MEMORANDUM


**INTERIM ESTRELLA ROADWAY, PHASE I
RAILROAD CROSSING ALIGNMENT STUDY**

REFERENCE COPY

***DO NOT REMOVE FROM
OFFICE***

RETURN AT END OF DAY

**PREPARED FOR
MARICOPA COUNTY DEPARTMENT OF TRANSPORTATION**



**Gannett Fleming, Inc.
3001 E. Camelback Rd. #130
Phoenix, AZ 85016**

April 1996

TABLE OF CONTENTS

| | | |
|----|-----------------------------------|---|
| 1. | INTRODUCTION | 1 |
| 2. | CROSSING OPTIONS | 1 |
| 3. | TRAFFIC VOLUMES | 1 |
| 4. | IMPLEMENTATION ALTERNATIVES | 2 |
| 5. | EVALUATION OF ALTERNATIVES | 3 |
| 6. | REALIGNMENT OF 163RD AVENUE | 3 |
| 7. | RECOMMENDATIONS | 4 |
| 8. | REVENUE SOURCES | 4 |

APPENDIX A - Estrella Freeway Design Concept by ADOT

APPENDIX B - Cost Estimate Details

APPENDIX C - Drainage Issues on 163rd Avenue

APPENDIX D - Meeting Minutes

1. INTRODUCTION

As part of the final design efforts for the Interim Estrella Roadway (Phase 1), a planning-level analysis has been undertaken to examine alternative railroad crossing options. The Interim Estrella Roadway is located approximately 900 meters southeast of the Beardsley Canal and extends in a southwest to northeast direction for one kilometer either side of Grand Avenue (see Figure 1). The design project is at the 90% stage and includes an at-grade intersection with both Grand Avenue and the Burlington Northern-Santa Fe (BNSF) Railroad.

2. CROSSING OPTIONS

There are five basic design options for Estrella Roadway traffic to cross Grand Avenue and the BNSF Railroad. They are illustrated on Figure 2 and include:

- *At-Grade Crossing* - This involves traffic signalization with railroad pre-emption.
- *Half-Bridge Crossing* - This consists of a 16.8 meter wide bridge over Grand Avenue and the Railroad. It will be constructed on the alignment of the planned southbound freeway lanes (see Appendix A for the ADOT Freeway Plans). It will initially carry two lanes of traffic, but the 16.8 meter width will ultimately accommodate three lanes of southbound traffic.
- *Full-Bridge Crossing* - Two 16.8 meter wide bridges will be constructed as proposed in the ADOT Design Concept Report. Three lanes of traffic in each direction will be accommodated.
- *Tunnel* - This is similar to the Full-Bridge option except that the Estrella Roadway will pass beneath Grand Avenue and the BNSF Railroad.
- *Widened Half-Bridge* - This consists of a 22.2 meter wide bridge over Grand Avenue and the Railroad. It will be constructed on the alignment of the planned southbound freeway lanes. Initially, it will carry one lane in each direction. As traffic volumes increase, it will accommodate two lanes in each direction.

3. TRAFFIC VOLUMES

Figure 3 shows the projected growth in traffic volumes on the Estrella Roadway at Grand Avenue. The data has been excerpted from the Estrella Traffic Analysis Report prepared for MCDOT in 1995.

If the at-grade crossing is constructed in 1996, the intersection's level of service is projected to decline to a Level "E" by the year 2006. This would necessitate construction of one of the grade separation options described above.

If the Half-Bridge Crossing were constructed either initially (Year 1997) or when the at-grade crossing fails (Year 2006), it would accommodate the projected traffic volumes only until the Year 2016 when the Full-Bridge Crossing (or Tunnel) would be warranted.

Construction of the Full-Bridge Crossing, Tunnel, or Widened Half-Bridge is projected to satisfactorily accommodate traffic volumes through the Year 2025.

4. IMPLEMENTATION ALTERNATIVES

Given the five different crossing options and their varying effectiveness in accommodating the projected traffic volumes, this section of the report presents seven distinct implementation alternatives. Each alternative consists of a 20-year scenario during which physical improvements will be phased to meet the growth in traffic volumes.

Figure 4 illustrates an overview of the seven alternatives including the phasing, costs (Future Dollars), and traffic volume projections. Following is a brief description of each alternative:

- *Alternative 1* - Construct the At-Grade Crossing in 1996; the first Half-Bridge in 2006; and the second half bridge in 2016. This alternative best matches the growth in traffic volumes, but requires three separate construction phases.
- *Alternative 2* - Construct the At-Grade Crossing in 1996; and a Full- Bridge in 2006. Although this provides more capacity than is needed in 2006, the construction phases have been reduced to two.
- *Alternative 3* - Construct the At-Grade Crossing in 1996; and a Tunnel in 2006. This is similar to Alternative 2 except for the profile along the Estrella Roadway.
- *Alternative 4* - Construct the Half-Bridge Crossing in 1997; and the Second Half-Bridge in 2016. This provides excess capacity in the early years, but requires only two construction phases.
- *Alternative 5* - Construct the Full-Bridge in 1997. This provides excess capacity in the early years, but requires only one construction phase.
- *Alternative 6* - Construct the Tunnel in 1997. This is similar to Alternative 5 except for the profile along the Estrella Roadway.

- *Alternative 7* - Construct the widened Half-Bridge in 1997. This is similar to Alternative 4 except that the second half bridge is not required.

Figure 5 presents a summary of the features for each alternative. Cost information in Figure 5 is given in both constant 1996 dollars and in future-year dollars (assuming 5% per year). Itemized cost estimate details are presented in Appendix B.

5. EVALUATION OF ALTERNATIVES

In order to evaluate the relative merits of each alternative, a listing of five criteria were established. These criteria were chosen to focus on economics and user impacts. They include:

- *Total Cost* - This represents the future year costs which are the amounts to be programmed from each agency's budget.
- *Initial Cost* - This represents the amounts needed in 1996 to implement only Phase 1 of each alternative. This is an important variable since most agencies have already programmed their 1996 funds.
- *Maintenance Costs* - For this analysis, all alternatives were ranked equally, except for the tunnel.
- *Maintenance and Protection of Traffic* - Those alternatives with the smaller number of phases were ranked more favorably. However, the tunnel (1 phase) was penalized due to a complex construction detour scheme for Grand Avenue traffic and the BNSF Railroad.
- *Accident Potential* - Alternatives with the at-grade crossing were penalized due to the higher number of potential traffic conflicts through the signalized intersection. In addition, the widened half-bridge was penalized due to its concrete median barrier.

Figure 6 summarizes the results of the evaluation. Alternatives 7 and 5 scored the best with their only drawback being a higher initial cost in 1996.

6. REALIGNMENT OF 163RD AVENUE

As part of this study, realignment of 163rd Avenue was analyzed. The goal was to close the existing 163rd/BNSF Railroad Crossing and realign 163rd Avenue southeasterly to the Estrella Roadway (with its new BNSF Railroad Crossing). As can be seen on Figure 7, there are numerous constraints and design issues including:

- a. Maintaining a 90 kph (55 mph) design speed
- b. Minimizing impacts to established land uses
- c. Crossing the Beardsley Canal
- d. Crossing the McMicken Channel
- e. Providing vertical clearance to the overhead transmission lines
- f. Aligning with the proposed Deer Valley Drive by Del Webb
- g. Mitigating flood plain impacts (see Appendix C)

Two alternatives are shown on Figure 7. Alternative A satisfies all of the above issues except for the clearance at the transmission lines. It passes beneath the lines at their lowest sag elevation and would require three new towers to raise the lines. Alternative B passes beneath the power lines adjacent to a tower, thereby improving the likelihood of adequate vertical clearance. However, it impacts a portion of an established land use and it does not align with Deer Valley Drive.

Figure 8 presents the cost estimates for Alternative A and B. The costs are in 1996 dollars and do not include right-of-way. See Appendix B for cost estimate details.

7. RECOMMENDATIONS

Based on the analyses and data presented in this report, the following recommendations are advanced:

- If additional funding can be obtained, Alternative 7 the widened Half-Bridge Crossing should be constructed. It represents the least total cost alternative; would have the least impact on the traveling public; and avoids construction of an at-grade railroad crossing.
- If additional funding cannot be obtained, the at-grade crossing should be constructed as an interim facility with the widened half-bridge to be built in 2006.
- If closure of the 163rd/BNSF railroad crossing is ever required or desired, Alternative A realignment of 163rd Avenue should be adopted. Prior to finalizing this alignment, additional field survey is required to establish the optimum location for underpassing the power lines.

8. REVENUE SOURCES

In an attempt to identify potential funding sources for implementation of Alternative 7, a series of two meetings were held with involved stakeholders. Meeting attendees included:

- MCDOT
- ADOT
- BNSF Railroad

- City of Surprise
- Landowners

Meetings were held at the MCDOT offices on January 31, 1996 and February 22, 1996. Minutes of these meetings are included in Appendix D. Although no significant funding sources could be identified at these meetings, an issue of providing direct access ramps to/from the Estrella Roadway at Grand Avenue was raised. In response to this, Figure 9 illustrates a concept of providing loop ramps on the west side of Grand Avenue to/from the Estrella Roadway. These ramps and associated roadway improvements are estimated to cost \$3.5 million. In addition, approximately 76 acres of extra right-of-way would be required.











FIGURE 1

TYPICAL SECTIONS



FULL BRIDGE




INITIAL

ULTIMATE

WIDENED HALF-BRIDGE

FIGURE 2

Estrella at Grand Avenue



TRAFFIC VOLUME GROWTH
FIGURE 3

RAILROAD CROSSING ALTERNATIVES

IS THERE A TRAFFIC DEMAND FOR AN OVERPASS IN 1996 ? NO




FIGURE 4

FIGURE 5

| ALTERNATE | P H A S E | DESCRIPTION | YEAR BUILT PER ALTERNATE | ESTIMATE D A.D.T. IN YEAR BUILT | YEAR REQUIRED PER TRAFFIC STUDY | ESTIMATED CONSTRUCTION COST (1996 \$) | ESTIMATED CONSTRUCTION COST (Future \$) |
|-----------|-----------------------|-------------------------------|--------------------------------|---|--|---|---|
| 1 | A | At Grade X-ing | 1996 | 3000 | 1996 | \$1.6M | \$1.6M |
| | B | First Half Bridge | 2006 | 18000 | 2006 | \$3.6M | \$5.9M |
| | C | Second Half Bridge | 2016 | 32000 | 2016 | \$3.1M | \$8.2M |
| | | ALTERNATE 1 TOTAL COST | | | | \$8.3M | \$15.7M |
| 2 | A | At Grade X-ing | 1996 | 3000 | 1996 | \$1.6M | \$1.6M |
| | B | Full Bridge | 2006 | 18000 | 2006 | \$6.5M | \$10.6M |
| | | ALTERNATE 2 TOTAL COST | | | | \$8.1M | \$12.2M |
| 3 | A | At Grade X-ing | 1996 | 3000 | 1996 | \$1.6M | \$1.6M |
| | B | Tunnel | 2006 | 18000 | 2006 | \$8.1M | \$13.2M |
| | | ALTERNATE 3 TOTAL COST | | | | \$9.6M | \$14.8M |
| 4 | A | First Half Bridge | 1997 | 3000 | 2006 | \$3.3M | \$3.3M |
| | B | Second Half Bridge | 2016 | 32000 | 2016 | \$3.1M | \$8.2M |
| | | ALTERNATE 4 TOTAL COST | | | | \$6.4M | \$11.5M |
| 5 | A | Full Bridge | 1997 | 3000 | 2016 | \$6.2M | \$6.2M |
| | | ALTERNATE 5 TOTAL COST | | | | \$6.2M | \$6.2M |
| 6 | A | Tunnel | 1997 | 3000 | 2016 | \$7.8M | \$7.8M |
| | | ALTERNATE 6 TOTAL COST | | | | \$7.8M | \$7.8M |
| 7 | A | Widened Half Bridge | 1997 | 3000 | 2006 | \$4.1M | \$4.1M |
| | | ALTERNATE 7 TOTAL COST | | | | \$4.1M | \$4.1M |

FIGURE 6
EVALUATION OF ALTERNATIVES

| Alt No. | Description | CRITERIA | | | | | Score |
|---------|--------------------|------------|--------------|-------------|-------------|--------------------|-------|
| | | Total Cost | Initial Cost | Maint. Cost | M&P Traffic | Accident Potential | |
| 1 | At Grade/Half/Half | 3 | 1 | 2 | 3 | 3 | 12 |
| 2 | At Grade/Full | 3 | 1 | 2 | 3 | 3 | 12 |
| 3 | At Grade/Tunnel | 3 | 1 | 2 | 3 | 3 | 12 |
| 4 | Half/Half | 3 | 2 | 2 | 2 | 1 | 10 |
| 5 | Full | 2 | 3 | 2 | 1 | 1 | 9 |
| 6 | Tunnel | 2 | 3 | 3 | 3 | 1 | 12 |
| 7 | Widened Half | 1 | 2 | 2 | 1 | 2 | 8 |

LEGEND:

3 = Higher
2 = Moderate
1 = Lower

Note:

Lowest score represents the better alternate





FIGURE 7



FIGURE 8

**ALTERNATES FOR REALIGNMENT
OF 163RD AVENUE**

| ALT | DESCRIPTION | ESTIMATE CONSTRUCTION COST (1996 \$) |
|-------|-----------------|--|
| Alt A | North Alignment | \$2.0M |
| Alt B | South Alignment | \$1.5M* |

* Excluding Alignment Modification South of Estrella Roadway

INTERIM ESTRELLA ROADWAY
FROM 1242 m SOUTHWEST OF GRAND AVE.
TO 1017 m NORTHEAST OF GRAND AVE.
MARICOPA COUNTY



NOTES:
SURVEY DATA SOUTHWESTERLY FROM E OF GRAND AVE.
PER ADOT ESTRELLA FREEWAY INTERIM ROADWAY
GEOMETRIC LAYOUT PLAN, DRAWING C.I.1, SHEET 10A OF 82.
PROJECT NO. M-800-9-501.
SURVEY DATA NORTHEASTERLY FROM E OF GRAND AVE.
PER ADOT ESTRELLA INTERIM ROADWAY, BY MCDOT/
RIGHT OF WAY SECTION, 11/21/94.


| ① | ② | ③ |
|----------------|----------------|----------------|
| CURVE DATA | CURVE DATA | CURVE DATA |
| A = 16°38'08" | A = 03°14'10" | A = 0°00'39" |
| R = 2000.000 m | R = 8000.000 m | R = 6085.501 m |
| L = 256.444 m | L = 112.952 m | L = 106.888 m |
| T = 149.517 m | T = 56.468 m | T = 244.504 m |

FIGURE 9

APPENDIX A

**ESTRELLA FREEWAY DESIGN CONCEPT
DRAWINGS BY ADOT**



| FHWA REGION | STATE | PROJECT NO. | SHEET NO. | TOTAL SHEETS | AS BUILT |
|-------------|-------|---------------|-----------|--------------|----------|
| 9 | ARIZ. | AZM-600-9-301 | 9 | 45 | |



TOTAL CURVE
 $\Delta = 2712.5'$
 $R = 5730.23'$
 $T = 1537.04'$
 $L = 3021.43'$
 $EXT = 166.13'$

MAIN CURVE
 $\Delta = 2412.5'$
 $D = 1'00'00"$
 $R = 5729.58'$
 $L = 2421.43'$

SPIRAL DATA
 $\Delta = 1/3$
 $\Delta = 0'30'00"$
 $Ls = 300.00'$
 $t = 150.00'$
 $d = 0.65'$



| | | | |
|---|------|------|--|
| DESIGN | NAME | DATE | ARIZONA DEPARTMENT OF TRANSPORTATION HIGHWAYS DIVISION CONCEPT DESIGN REPORT ESTRELLA FREEWAY NORTHWEST LOOP SECTION STA 1140+00 TO STA 1200+00 ROUTE SR. 85 TO I-17 |
| DRAWN | DATE | DATE | |
| CHECKED | DATE | DATE | |
| IN ASSOCIATION WITH CELLA BARR ASSOCIATES (Kutney-Horn) | | | |
| PROJECT NO. SR. 303L | | | SHEET 9 OF 45 |

SCHEMATIC
 NOT FOR
 CONSTRUCTION

APPENDIX B

COST ESTIMATE DETAILS

INTERIM ESTRELLA ROADWAY
RAILROAD CROSSING STUDY

BASE COST ESTIMATES
INTERIM ROAD VS. GRADE SEPARATION

[illegible]

COST ESTIMATE ADJUSTMENTS

1. WIDENED 1/2 BRIDGE

USE 1/2 BRIDGE COST AS A BASE = \$ 3.3 Million

Additional Structure $(22.2 - 16.8)(150) = 810 \text{ SM} = \$ 0.5 \text{ million}$
 " Embankment - Estimate \$ 0.3 million
 " Conc. Barrier = 150 M = \$ 0.03 million

Results = Extra \$ 0.83 million
Base = 3.3 million

Total = \$ 4.1 Million

2. 163rd Avenue Realignment

| | | | |
|---|--------|-------------------------|---------------------------------|
| { | ALT. B | Beardsley Canal Bridge | \$ 400,000 Lump Sum |
| | | McMicken Channel Bridge | \$ 200,000 Lump Sum |
| | | Drainage / Floodplains | \$ 200,000 Lump Sum |
| | | Paving & Grading | \$ 700,000 Lump Sum (1.8 miles) |
| | | | \$ 1.5 million |

ALT. A = Similar to ALT. B plus 3 new towers @
 \$ 170,000 / tower = \$ 500,000

ALT. A = \$ 2.0 Million

3. Interchange Ramps with widened 1/2 Bridge

Reference Report Figure 9

| <u>Item</u> | <u>Unit Price</u> | <u>Quantity</u> | <u>Cost</u> |
|-------------|-------------------|-----------------|-------------|
| Borrow | 7.85 / CM | 200,000 | 1,570,000 |
| AB | 10.00 / MT | 15,000 | 150,000 |
| Paving | 39.70 / MT | 12,000 | 476,400 |
| Drainage | 400,000 / LS | 1 | 400,000 |
| Signals | 100,000 / EA | 2 | 200,000 |
| M&P Traffic | 50,000 / LS | 1 | 50,000 |

| | |
|-------------------|----------------|
| Sub Total | 2,846,400 |
| 20% Contingencies | <u>580,000</u> |
| Total | = 3,426,400 |

SAY ~~4~~ 3.5 Million

APPENDIX C

DRAINAGE ISSUES ON 163RD AVENUE

Realignment of 163rd Ave Drainage Issues

This report is based on data contained in the "Whittmann Area Master Drainage Study, Part A: Hydrology and Hydraulics and Part B: Stormwater Management Plans". Gannett Fleming, Inc. also used an aerial photo and the USGS 7.5 minute topographic map McMicken Dam Quadrangle to analyze the current drainage conditions. Included with this report is an exhibit which shows the proposed roadway alignments and relevant drainage data. We have also included a copy of the FIRM map which shows the extent of the floodplains in the region.

The design of the realignment of 163rd Ave. should take into consideration the following drainage issues:

- Discharge from the CAP5EAST culvert.

- The unmaintained dike to the north of the closed Luke Auxiliary Field (LAF).

- The box culvert under 163rd Ave. at Happy Valley Road (HVR).

- The existing channel along the North side of Happy Valley Road east of 163rd Ave. to approximately Bullard Ave.

- The floodplain northeast of 163rd Ave. and north of the Beardsley Canal.

- The floodplain between the Beardsley Canal and the McMicken Dam Outlet Channel.


- The crossing of the Beardsley Canal and the McMicken Dam Outlet Channel.

The most important item to consider is the discharge from the CAP5EAST culvert. This culvert passes storm flows under the CAP canal at a point which is approximately 16,000 feet east of the CAP crossing of Grand Ave. (when measure along the CAP). The discharge from this culvert travels south east until it reaches the unmaintained dike on the north side of the Luke Auxiliary Field. The water then flows east along HVR in a channel, passing under 163rd Ave in a box culvert. The storm runoff continues east along HVR in a channel for approximately 8,000 feet before turning south to the Beardsley Canal. This runoff contributes to the existing floodplain which currently exists north of the Beardsley Canal and east of 163rd Ave. If the unmaintained dike at LAF, the box under 163rd Ave at HVR or the channel along HVR fail or have inadequate capacity the 100 year storm flows will travel further south and adversely impact the realigned 163rd Ave. The realignment of

163rd Ave. does not warrant large expenditures for offsite drainage improvements. But a discussion with the Flood Control District of Maricopa County to determine their master plan for this area will ensure that the 163rd Ave. realignment can be properly located and designed.


The realignment of 163rd Ave will require crossing both the Beardsley Canal (BC) and the McMicken Dam Outlet Cannel (MDOC). The BC has an existing floodplain along it's north and west side. The area between the BC and the MDOC is a floodplain. Therefore, the design of this realignment will have to include a series of equilibrium culverts to prevent the storm runoff from ponding on one side of the road and to prevent the movement of the floodplain limits. We recommend crossing the BC by enclosing the canal in precast box culverts. The use of precast box culverts would simplify construction, reduce the required canal dry up period and reduce the complexity of widening the road in the future. We recommend crossing the MDOC with a bridge. The use of a bridge is recommended because of the fact that this structure will be downstream of an existing dam. In the event of a catastrophic storm or series of storms the chance of a bridge washing out is lower than that for a box. Furthermore, the bridge and road could be designed so that during the extreme flood the road will act as a broad weir and the bridge will still have available freeboard to pass water. This type of layout will ensure that the realignment does not change existing conditions by allowing water to pass from the north of the MDOC to the south side of the channel.

The Whittman Area Drainage Master Study Part B includes a solution to flooding problems in this area that may reduce the costs and liability of constructing a road through an existing floodplain. Solution 13.1 states that existing culverts into the Beardsley Canal located about 2100 feet east of Grand Ave. are crushed. The report suggests replacing these culverts and increasing the height of the existing canal. Further study would be required to verify that Solution 13.1 would in fact reduce or eliminate the floodplain within the vicinity of realigned 163rd Ave. on the north side of BC. The implementation of Solution 13.1 would probably eliminate the need for equilibrium culverts north of the BC.

[illegible]

W. R. 3 W. R. 2 W. R. 1 W.

| | | | | | |
|--------|--------|--------|--------|--------|----|
| R. 1 E | R. 2 E | R. 3 E | R. 4 E | R. 5 E | R. |
|--------|--------|--------|--------|--------|----|



APPENDIX D

MEETING MINUTES



Gannett Fleming
ENGINEERS AND PLANNERS

GANNETT FLEMING, INC.
Suite 130
3001 East Camelback Road
Phoenix, AZ 85016-4498
Fax: (602) 553-8816
Office: (602) 553-8817

ESTRELLA RAILROAD CROSSING ALTERNATIVES

Meeting Minutes

January 31, 1996

The meeting convened at 10:00 am in the Apache conference room of MCDOT. Copies of the agenda and handout material were distributed, the attendance sign in sheet is attached.

Tom Buick opened the meeting and outlined the agenda and meeting purpose. Following instructions, George Flanagan provided an overview of the project and status of the design work on the interim at-grade road project (70% plans complete). The following questions/issues were raised:

- Existing Deer Valley Drive no longer exists in the vicinity of the Estrella (Rudy San Miguel).
- Alt. B for 163rd Avenue realignment would not be acceptable to Del Webb due to its intrusion into a developing area (Nick Taratsas).
- At-grade railroad crossing for the Estrella Roadway is not acceptable to the BNSF Railroad (Rudy San Miguel).
- ADOT's design concept for the access to Grand Avenue is no longer acceptable (i.e., frontage roads from Grand Avenue to a new T.I. at Litchfield Road). It requires too much indirect routing and Del Webb is not planning for an interchange at their crossing of the Estrella. (Nick Taratsas and Al Ambrock).
- The proposed ADOT right-of-way is 600 feet wide west of Grand Avenue (to allow for the ramps and frontage roads) and 300 feet wide east of Grand Avenue.

George Flanagan then proceeded to describe the seven alternatives for the Estrella/Railroad crossing (see handout material). This included both present and future costs as well as safety issues and construction issues. The recommended alternative is number 7, the widened half bridge. This would consist of a bridge wide enough to carry two lanes of traffic in each direction with shoulders and a concrete barrier in the median. Initially, the bridge would be striped for one lane in each direction, and then re-striped in the future when warranted by traffic. The two alternatives for realigning 163rd Avenue were studied to identify the costs associated with eliminating the 163rd Avenue at-grade railroad crossing. Questions and comments included:

- Access needs to be provided at Grand Avenue to and from the Estrella, a partial cloverleaf was sketched on the display map.
- ADOT expressed concern about the need for two signals on Grand Avenue if a partial cloverleaf were built.
- Other alignment concepts for 163rd Avenue could be less costly.
- The partial cloverleaf construction would add another 3 to 4 million dollars to the cost estimate and would significantly increase the right-of-way costs.

Tom Buick then led a discussion on funding scenarios. The consensus appeared to favor alternative 7, but modification was needed to provide access at Grand Avenue. The attached mark-up of the funding options display was developed as a rough guide of where funding might come from.

It was agreed that a follow-up meeting was necessary in order to explore the access issue at Grand Avenue. A date was set on Feb. 22, 1996 at 10:00am. The agenda will include cost and right-of-way issues for the interchange at Grand Avenue and additional discussion of funding availability from all involved stakeholders.

MEETING ATTENDANCE

| NAME | AFFILIATION | PHONE |
|----------------------------------|------------------|-------------|
| Charles Bingham | Gannett Fleming | 553-8817 |
| George Flanagan | " " | " " |
| Kent McLain | MCDOT- Engrg. | 506-8623 |
| Joe Spadafino (for Larry Langer) | ADOT-VAM | 255-7723 |
| AL Ambrose | Lindgren | 951-3218 |
| MIKE PIERCE | " | 840-2490 |
| NICK TARATZAS | DEL WERTS | 546-7021 |
| STEVE HANSEN | ADOT- R/W | 255-7316 |
| Webb CROCKETT | BNSF R/W | 257-5333 |
| RUDY SAN MIGUEL | BNSF R/W | 909-3864474 |
| Gray Holmerson | MCDOT-TPD | 506-8744 |
| Bill PARRISH | CITY of Surprise | 583-1088 |
| GEORGE CHIN | ADOT | 255-7193 |
| Tom Buick | MCDOT | 506-4622 |
| Jim Minter | MC attorney | 506-8541 |

ESTRELLA RAILROAD CROSSING ALTERNATIVES MEETING

PROJECT LOCATION: 250' Northeast of Grand Avenue and SR303
Intersection

DATE OF MEETING: Wednesday, January 31, 1996

TIME: 10:00 a.m.


LOCATION OF MEETING: Maricopa County Department of Transportation
Apache Conference Room
2901 West Durango Street
Phoenix, Arizona 85009

AGENDA

1. Introduction Louis Schmitt, MCDOT
2. Discussion of Railroad Crossing Alternatives George Flanagan,
Gannett Fleming
 - A. Current At Grade
 - B. Half Bridge (Staged)
 - C. Full Bridge
 - D. 163rd Realignment
 - E. Below Grade
3. Evaluation of Alternatives George Flanagan,
Gannett Fleming
 - A. Advantages/Disadvantages
 - B. Recommended Alternative
4. Funding Louis Schmitt, MCDOT
 - A. Private Sector
 - B. BNSF Railroad
 - C. MCDOT
 - D. ADOT
 - E. Federal
 - F. Cities
5. Implementation Plan Louis Schmitt, MCDOT
 - A. Lead Agency
 - B. Timing
 - C. Coordination Activities
6. Questions and Answers All
7. Adjournment

RAILROAD CROSSING ALTERNATIVES

IS THERE A TRAFFIC DEMAND FOR AN OVERPASS IN 1996 ? NO



FUNDING OPTIONS
(Future \$)

7b 7c

| Funding Source | Alt 1 | Alt 2 | Alt 3 | Alt 4 | Alt 5 | Alt 6 | Alt 7 |
|----------------|--------------------|---------|---------|---------|--------|--------|--------|
| | \$ | \$ | \$ | \$ | \$ | \$ | \$ |
| Private | 0.5 | 0.5 | | | | | |
| Railroad | -0- | -0.4 | | | | | |
| MCDOT | 1.6 | 1.6 | | | | | 1.6 |
| ADOT | 4.0 | 4.0 | | | | | 2.5 |
| Federal | -0- | -0- | | | | | |
| Cities | 0.1 | 0.1 | | | | | |
| Totals | \$15.7M | \$12.2M | \$14.8M | \$11.5M | \$6.2M | \$7.8M | \$4.1M |

\$10M 12M
+ ROW + ROW

- 16.3 mil

4.1

* ROWs / protection

1.6 mil 2.2 5.4



Gannett Fleming
ENGINEERS AND PLANNERS

GANNETT FLEMING, INC.
Suite 130
3001 East Camelback Road
Phoenix, AZ 85016-4498
Fax: (602) 553-8816
Office: (602) 553-8817

Meeting Minutes

Subject: Interim Estrella Roadway - Access at Grand Avenue
Date: February 22, 1996 @ 10:00am
Location: MCDOT, Apache Conference Room
Attendees: See attached list

Following a self-introduction by each attendee, Louis Schmitt gave a brief introduction, background and purpose of this meeting. George Flanagan then reviewed the meeting minutes from the January 31, 1996 meeting and summarized that meeting's major conclusions:

- Alt. 7 (widened Half-Bridge) was the preferred alternative
- Direct access was needed at Grand Avenue to/from the Estrella Roadway
- Funding uncertainties were a major concern

Since the meeting on January 31, an alternative for Grand Avenue access has been developed. Design criteria for these interchange ramps was set at 45 miles-per-hour. Mr. Flanagan reviewed this alternative which was displayed in plan view. The concept consisted of loop ramps on the west side of Grand Avenue. The ramps intersected Grand Avenue approximately 1/4 mile south and north of the Estrella Bridge (1/2 mile spacing for the signals). The estimated cost to add these ramps to Alternative 7 was \$3.5 million. The total construction cost for Alternative 7 increased from \$4.1 million to \$7.6 million. In addition, approximately 76-acres of extra right-of-way would be needed for these ramps (the \$7.6 million does not include this R/W cost).

Louis Schmitt then opened the meeting up to discussion of funding solutions. Based on input from the various agencies, no additional funding sources had been uncovered. Comments included:

- BNSF Railroad believes the County will have to re-visit the Corporation Commission before constructing the at-grade alternative. Funds from the railroad (up to 10%) can only be provided if an existing railroad crossing is closed. The proposed Estrella railroad crossing does not qualify as an existing crossing.
- ADOT has no funds available for the Estrella Corridor. The 1/2 mile spacing of signals on Grand Avenue is acceptable for traffic operations.
- Private landowners strongly favor providing access at Grand Avenue (either with an at-grade roadway or a bridge with ramps).
- Development plans for single family homes are progressing rapidly in the southwest quadrant. If the loop ramps are to be implemented, coordination needs to happen quickly amongst the County, the City of Surprise and the developer.
- Maricopa County is proceeding with the design of an at-grade roadway. 90% plans are due in March. Construction could occur as soon as December, 1996. If funding became available for Alternative 7, the at-grade plans would be modified to incorporate the widened half-bridge.

ESTRELLA RAILROAD CROSSING ALTERNATIVES MEETING

PROJECT LOCATION: 250' Northeast of Grand Avenue and SR303
Intersection

DATE OF MEETING: Thursday, February 22, 1996

TIME: 10:00 a.m.

LOCATION OF MEETING: Maricopa County Department of Transportation
Apache Conference Room
2901 West Durango Street
Phoenix, Arizona 85009

AGENDA

1. Introduction Louis Schmitt, MCDOT
2. Review of January 31, 1996 Meeting George Flanagan
 - A. Meeting Minutes
 - B. Railroad Crossing Alternatives
 - C. Preferred Alternative
3. Traffic Interchange Alignment Study George Flanagan
 - A. Design Criteria
 - B. Cost
 - C. Right of Way
4. Funding (continued from 1-31-96) Louis Schmitt, MCDOT
 - A. Private Sector
 - B. BNSF Railroad
 - C. MCDOT
 - D. ADOT
 - E. Federal
 - F. Cities
5. Implementation Plan (continued from 1-31-96) Louis Schmitt, MCDOT
 - A. Lead Agency
 - B. Timing
 - C. Coordination Activities
6. Questions and Answers All
7. Adjournment

ATTENDANCE

2-22-96 Meeting

| <u>Name</u> | <u>Agency</u> | <u>Phone</u> |
|------------------|-----------------------|--------------|
| George Flanagan | Garrett Fleming, Inc. | 553-8817 |
| Joe Spadefino | ADOT - VPMG | 253-7723 |
| GEORGE CHIN | ADOT - PHX DIST. | 255-7193 |
| Kent McLain | MCDOT - Engrg. | 506-8673 |
| Tom Buck | MCDOT | 506-4622 |
| Tom Hennessy | Del Webb | 546-5010 |
| LARRY SEMENIUK | IMC CONSULTANTS | 431-1858 |
| MIKE PIERCE | Prop owner | 840-2470 |
| Al Ambrock | Adm owner | 951-3718 |
| Paul E. Sullivan | MCDOT Planning | 506-8647 |
| Lebb Chockett | Santa Fe RR | 257-5333 |
| Rudy San Miguel | ✓ ✓ ✓ | 909 386 4474 |
| Grey Holverson | MCDOT | 506-8744 |
| LARRY FOSFOLT | New Ventures | 840-2893 |
| JAMES MINTER | Mar Co Atty | 506-8844 |
| MIKE MCDUARD | LI WEST / JIM MGT | 840-7572 |

**CONSTRUCTION COST
FUNDING OPTIONS
(1996 \$)**

| Funding Source | Alt. 7A | Alt. 7B | Alt. 7C |
|----------------|--------------------|-----------|-------------------|
| | Widened 1/2 Bridge | Add Ramps | Add 163rd Realign |
| Private | | | |
| Railroad | | | |
| MCDOT | | | |
| ADOT | | | |
| Federal | | | |
| Cities | | | |
| Totals | \$4.1M | \$7.6M | \$9.1M |